COMPLETION REPORT

1	Name of the work	Improvements & construction of CC drains right side of the 1st Main road Dasarahalli in ward no. 15 Dasarahalli sub division
2	Sanctioned Estimate No. & Date	T.S.No EE/DD/TS/117/16-17 dt 27.1.2017
3	Head of Account which is chargeable	pcwy - 1771.
4	Instrument Order NO. & Date	WONo: EE/DD/98/17-18 dt 12-6-2017
5	Name Of Contractor	Sri. N. shivananda, No. 35, 2nd Cross, 1st A Main road, Defiance colony, Bagalagunte, Bangalore.
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	28 days.
7	Measurement recorded in	MBNo 1803/13-14. Pno 180239/1 to 180244/2
8	Check Measurement of the Asst	20/10/2017
9	Name of the office/official in charge of the work	6/10/2017
10	a) Asst. Eng/~~junior Eng~~	D.S. ಚಂದ್ರಶೇಖರ
	b) Asst. Exe Engineer	ಅಪೇಕ್ಷಿತ ಸಹಾಯಕ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
30 Lacs	2480117	—	519883

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASSISTANT ENGINEER.

E.E. (D.D.)

ASSIATANT EXECUTIVE ENGINEER.

30/10/17